


A43 weekend carriageway closures

Presentation delivered by

Anita Solanki EKFB – Head of Interface Tom Woodward Kier Transportation - Senior Project Manager

Agenda

- Introductions
- EKFB and project location
- A43 scheme overview Weekend closure overview Alternative methods considered Impact Program
- Diversion routes
- Stakeholder plan
- AOB



Twyford to Greatworth (T2G) Project at a glance

MAINLINE	STRUCTURES	EARTHWORKS	OTHER	
			Road Realignment in line construction with temp diversion + OB	
20 _{km}	5 Viaducts21 Over Bridges	1,2 M m³Topsoil6,7 M m³Excavation3,8 M m³Fill2,9 M m³Export	2.2km	



A43 Overbridge

Scheme Overview

Phase 1

May 2023-November 2023

Construction of temporary diversion route




Weekend Closures

Planned NB-Friday 17th November Planned SB-Friday 01st December Contingency NB-Friday 08th December Contingency SB-Friday 15th December Phase 2 December 2023-Spring 2025


Installation of open cut drainage connections

- Tie in pavement detail between the temporary diversion route and the existing A43
- Realign exiting A43 onto the temporary diversion route

Construction of the permanent bridge



Scheme Location Overview



Weekend Closure Overview



Pavement


Detail

Realign A43

- 3 number crossing NB
- 1 number crossing SB
- Full carriageway reinstatement will be required for each of these crossings

- Diversion route to be tied into the existing carriageway. This will include excavation, installation of type 1, pavement construction. This will require alteration to the existing carriageway to achieve the required levels and the stipulated tie in details for the various layers or bituminous surfacing
- Remove existing lining
- Install new lining
- Realign/install temporary VRS
- Switch traffic following final inspections and communications with the ROC





Alternative Methods Considered

Full Time Single Lane Closures

• Insufficient space to carry activities safely

<u>Single Night Full</u> <u>Closures</u>

 Insufficient time to install drainage and reinstate full depth pavement

<u>Thrust Bore</u>

- Insufficient space due to LLAU
- Ongoing night-time lane closures required to provide safety zone
- Potential long-term settlement of carriageway

Impact

<u>Safety</u>

- Total exposure time to TM operatives kept to a minimum
- No traffic exposure to construction workforce
- No requirement for ongoing night-time lane closure
- Appropriate contingency allowed for
- Appropriate time allowed for full pavement construction
- Lighting covered under GG104 SRA

Customer

- Clash detection for public holidays, embargos and local events
- Weekend works avoids weekday carriageway closures on the SRN
- Less disruption to weekday commuters and logistics organisations
- All works completed in one road space booking per carriageway resulting in less ongoing disruption to the customer and local communities


Delivery

- Collaboratively engaging with area teams to share road space opportunities
- Opportunity for cyclical maintenance with NH
- Weekend closures are key enabler to achieve program milestones
- On site security presence safeguarding against potential protestors

Program

- Planned NB-Friday 17th November
- Planned SB-Friday 01st December
- Contingency NB-Friday 08th December
- Contingency SB-Friday 15th December
- Mitigation measures-Within the weekend closure there is 12 hours of contingency added to allow for any unforeseen circumstances which may arise such as:
 - 1. Breakdown to batching plant for surfacing and concrete, alternative plants will be on standby in case this happens
 - 2. Weather-Forecasts will be checked prior to the closure but in the event the forecast changes we have the contingency time to cover any potential delays it may cause
 - 3. "Go/No go" meeting will be held with all parties 48 hours before closure to ensure everything is in place before we "Go". Final update to NH to be provided 1200hrs on day of commencement

Diversion route for non-motorway traffic avoiding A5 Towcester to Old Stratford



SB shown NB in reverse

- Route avoids A5 through Towcester
- Local advertising of the closures
- Use of VMS signage locally and throughout the wider SRN
- Engagement with stakeholders, local authorities
- Through route for emergency services maintained

Diversion Route from M1-Brackley

M1

•

٠

- A5123 through Northampton
- A45
- A508
- A422
- A413
- A421
 - A43

Stakeholder Plan

Stakeholder Plan

Stakeholder Mapping

Engagement Channels External Communication Examples

Stakeholder	MTG	121 MTG	MVC	Newsletters	AWNs
National Highways	<u> </u>		e e e e e e e e e e e e e e e e e e e	\checkmark	\checkmark
County Councils		E		\checkmark	\checkmark
Parish Councils	e e e e e e e			\checkmark	\checkmark
Wider Communities	0 C C C C C	Ś	d d d d d	\checkmark	\checkmark
Local Residents			e e e e e e e e e e e e e e e e e e e	\checkmark	\checkmark
Silverstone	<u> </u>	Ś	e e e	\checkmark	\checkmark
HS2 Northants Liaison /Andrea Leadsom		Ċ		\checkmark	\checkmark

Assets required:

- Visual of road and bridge layouts;
- AWNs / Newsletters / Finalised comms plan
- Shared with ROC/ wider stakeholders /partnerships team /NH webpage /press offices
- Flyover footage of area
- VMS used locally and throughout the wider SRN.

 Andrea Leadsom MP/WNC sub-group stake holder meeting arranged (inc. Silverstone) 8th September – confirmed

Engagement Planned & Forward Look

Mobile Visitor Centre

External Communications

Meetings



- Turweston 25 August
- Westbury 25 Augst, 16 Nov TBC
- Syresham 5 October , 16 Nov TBC
- Helmdon 2 Nov TBC
- Turweston 5 Oct TBC



- Advance Work Notice June
- Summer Newsletter A43 Specific , July
- Brackley Town Talk Magazine, July Letter Drop -7,000 Residential Properties & Businesses
- Advance Work Notice –August
- Autum Newsletter A43 Specific, Oct
- Brackley Town Talk Oct Letter Drop 7,000 Residential Properties & Businesses
- EKFB Works Update Newsletter Sept
- Advance Work Notice Oct



- Brackley UA3 Presentation, July 127 attendees
- Regular Parish Council Meetings & Updates
- Regular Meetings with National Highways
- Brackley Meet the Team Event –Nov TBC

External Communication Examples

Contact our HS2 Helpdesk team on 08081 434 434

HS2 Update A43 Overbridge Brackley | Summer 2023

High Speed Two (HS2) is the new high speed railway for Britain. You can sign up for regular updates in your local area at www.hs2inyourarea.co.uk .

Building HS2 near Brackley

Our newsletters are an important tool used to update local communities on the progress of the HS2 project. This newsletter has been created to specifically update the local communities on our work constructing the A43 Overbridge, near Brackley. It includes the latest information on upcoming construction activities and expected timelines.

The A43 Overbridge will carry traffic over the new High Speed Railway Line. The overbridge will be located between the Brackley BP roundabout and the A43 junction for Syresham.

Our preparatory works for the overbridge have involved utility diversions, extensive earthworks, temporary road and footpath the sole use of our construction teams as they travel up and down the project.

Throughout the spring of 2023, we have been preparing for the main construction phase of the new temporary diversion.

Figure 1: The image above details the location of the mporary diversion that will be constructed this year for a section of the A43 near Brackley.

become operational in early 2024.

This has included the installation of temporary narrowed lanes and a reduction in the speed limit on this section of the A43. The new temporary diversion is expected to

At the end of April, we began introducing periodic overnight closures of the A43, on both the southbound and northbound sides.

Newsletter Update

Update Continued

the final landscaping designs for HS2.

of the drainage works, we will begin

surfacing works, white lining and the

for public use.

Once we carry out our main earthworks for

the temporary diversion, we will then begin

installing drainage. Following the completion

constructing the new road, which will involve

installation of road signage. After the road is

thorough road safety audit before it is opened

In order to safely tie in the

new temporary diversion

network, we will require

into the existing road

two 57-hour full road

finished, the local authority will conduct a

closures of the A43. To reduce disruption as

much as possible, the northbound closure

alternate weekends. These closures are

expected to take place in late 2023. Once

two weeks in advance of the closures.

In addition to our formal Advance Work

be communicated through traditional

and the southbound closure will take place on

dates are confirmed we will update the public

Notices, the road closure information will also

Where possible, to minimise disruption, these overnight closures will be reduced to single lane closures. Throughout the summer and into autumn.

Once the temporary diversion is our activities will focus on earthworks, which operational, we will then be able to safely will involve excavating approximately 11 000 begin construction on the new A43 cubic metres of material from the north side Overbridge which is expected to be of the A43. This material will be temporarily completed in late 2025. stockpiled and eventually reused as part of

> We will continue to collaborate with National Highways and update local communities on the progression of our works. These works are currently subject to consents

road signage as well as electronic signage.

These signs will be located in strategic

locations and placed in a safe location.

Should you have any questions about our works you can contact the HS2 helpdesk 24hours a day.

Contact us

Contact our HS2 Helpdesk team all day Freephone 08081 434 434 Minicom 08081 456 472 Email HS2enquiries@hs2.org.uk Write to: FREEPOST HS2 Community Engagement Website www.hs2.org.uk To keep up to date with what is

www.HS2inyourarea.co.uk

Notification

Duration of works

losed overnight or

closed overnight on

Sunday 18 june

Sunday 2 July

Saturday 17 June

Saturday 1 July

The A43 southbound will

The A43 northbound will b

Overnight working hours

8pm - 6am, Our contracti

Saturdays and Sundays

may be on site for one

shutdown either side of

Speed restrictions on this

These dates may be suble

incumstances outside of

These works are subject to

What we will do

complaints and take

appropriate action

Respond promptly to any

hour's start-up and

What to expect

section of the 443

to change due to

these times

of the A43.

Notice of overnight road closures, A43, Brackley BP roundabout to the Syresham junction

June 2023 | www.hs2.org.uk

High Speed Two (HS2) is the new high speed railway for Britain. EKFB is working in partnership with H52 Ltd to build the new high speed railway in your area. You can sign up for regular updates in your local area at www.hs2inyourarea.co.uk.

What are we doing?

This spring, we will begin construction on a temporary diversion of a section of the A43. This diversion is required so that we can build the new A43 Overbridge that will carry traffic over the H52 railway line. We will soon be installing narrowed lanes on the northbound side of the A43, along with road safety barriers. These narrowed lanes will remain operational into winter

In order to carry out these works safely, there will be overnight closures of the A43. The lay-bys on the southbound side of the A43 will also be closed from Friday 28 April for approximately five weeks, allowing us to coordinate our plant and machinery for the overnight closures. The layby located opposite flets Farm will remain closed for the duration of our works while we build the A43 Overbridge. For the safety of road users and our workforce there will also be speed restrictions on this section of road

Once the narrowed lanes and safety barriers are installed, the main works to construct the temporary diversion will commence.

We will also be delivering plant and material to our works sites on the A43 as well as carrying out some localised vegetation clearance. To do this safely, there will be overnight closures of the A43 on some weekends. We will continue to collaborate with National Highways and update local communities on the progression of our works.

When will these works take place?

The A43 northbound will be fully closed overnight, from the Brackley BP roundabout to the Syresham Junction, from 8pm to 6am, on the following dates Sunday 18 June and Sunday 2 July

The A43 southbound will be fully closed overnight, from the Brackley BP roundabout to the Syresham Junction, from 8pm to 6am on the following dates: Saturday 17 June and Saturday 1 July

Advance Work Notice

*Update diversion route to avoid Towcester.

Notice of overnight road closures, A43, Brackley BP roundabout to the Syresham junction

www.hs2.org.uk Where will the works take place?

The map below, shows the section of the A43 that will have overnight road closures from the Brackley BP roundabout to the Syresham Junction. The diversion route is via the A421, A422 and A5

Notification

In addition to this notice, the road closure information will also be communicated through traditional road signage as well as electronic signage. These signs will be located in strategic locations and placed in a safe location. We would remind all road users to plan their journeys, allow more time and follow the signed diversion routes.

For the safety of road users and our workforce there will also be speed restrictions on this section of road. Periodic overnight lane closures will continue along this section of the A43, northbound and southbound. allowing us to progress our works for the temporary diversion of the A43.



Thank You